


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2017**



Province, City or Municipality: **BAMBAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date (Cumulative)		
Social Development								
1. Potable Water Supply Project	Various Barangay	2,000,000.00			0%			
2. Street Lighting Project	Bamban Bridge to Mun. Hall	2,000,000.00	2/6/2017	3/31/2017	50%	1,000,000.00		
3. LGU Counterpart for Local Poverty Reduction Action Program (LPRAP)	Various Barangay	2,700,000.00			0%			
Economic Development								
1. Municipal Development Fund	Municipal Hall	1,313,133.96	5/29/2017	12/31/2018	49%	637,443.67		
2. Commercial Complex (LBP Loan)	Barangay Anupul	1,052,052.60	4/10/2017	7/15/2018	51%	536,546.82		
3. Heavy Equipment (LPB Loan)	Municipal Hall	5,355,999.96	4/10/2017	12/5/2018	50%	2,677,999.98		
4. Poultry Dressing Plant (Auxillary Structures)	Dapdap Resettlement	4,614,896.08			0%			
5. Procurement of Heavy Equipment (Bulldozer w/ low bed, grader & loader, grader & loader, garbage mini dumptruck)	Municipal Hall	8,500,000.00			0%			
6. Procurement of school bus	Municipal Hall	1,500,000.00			0%			
7. Improvement of productivity building into multi-purpose hall	Barangay Anupul	500,000.00			0%			
8. Barangay development projects	Various Barangay	2,250,000.00			0%			
SUB - TOTAL		31,786,082.60						
Poultry Dressing Plant (Auxillary Structure)	Dapdap Resettlement	6,639,056.77			0%			Continuing Apropropriation
GRAND TOTAL		38,425,139.37				4,851,990.47		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ROWENA T. MANALESE
Budget Officer

JOSE ANTONIO T. FELICIANO
Municipal Mayor