


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITES
FOR THE SECOND QUARTER, CY 2017**

**MUNICIPALITY OF BAMBAN
PROVINCE OF TARLAC**

Programs or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DA-NMIS Proposed "AAA" Poultry Dressing Plant	Brgy Banaba, Dapdap, Bamban	P116,400,000.00	May 15, 2014	July 20, 2017	86.55%	93,492,967.21		
Furnishing of Labor & Materials for AUXILIARY STRUCTURES FO "AAA" Poultry Dressing Plant	Dapdap, Anupul, Bamban	P 11,062,840.31	Jan 22, 2015	Jan 22, 2017	84.88%	P 9,584,109.91		
Rehab of Pandan-Pag asa Phase II	Pandan to Pag asa	12,500,000.00	Sept. 14, 2016	August 14, 2017	43.64%	P7,041,937.77		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


FE M. SAN PEDRO
Municipal Accountant


Hon. JOSE ANTONIO T. FELICIANO
Municipal Mayor