

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITES
FOR THE FIRST QUARTER, CY 2017

MUNICIPALITY OF BAMBAN
PROVINCE OF TARLAC

| Programs or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extension, if any | Remarks |
|--|-----------------------------|-----------------|----------------|-------------------------------|----------------------------|-----------------------------|--------------------------|---------|
| | | | | | % of Completion Completion | Total Cost Incurred to Date | | |
| DA-NMIS Proposed "AAA" Poultry Dressing Plant | Brgy Banaba, Dapdap, Bamban | P116,400,000.00 | May 15, 2014 | Hold. per SB Res # 353 s 2016 | 51.55% | 92,757,596.67 | | |
| Furnishing of Labor & Materials for AUXILIARY STRUCTURES FO "AAA" Puoltry Dressing Plant | Dapdap, Anupul, Bamban | P 11,062,840.31 | Jan 22, 2015 | Hold. per SB Res # 353 s 2016 | 71.63% | P 9,584,109.91 | | |
| Rehab of Pandan-Pag asa Phase II | Pandan to Pag asa | 12,500,000.00 | Sept. 14, 2016 | March 14, 2017 | No SWA yet as of to date. | P 1,874,265.15 | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


FE M. SAN PEDRO
Municipal Accountant


Hon. JOSE ANTONIO T. FELICIANO
Municipal Mayor